

HERA-B: Mini shut-down 7/99 Schedule

ID	Name	Start	Finish	Durat.	Sun 04 Jul			Mon 05 Jul			Tue 06 Jul			Wed 07 Jul			Thu 08 Jul			Fri 09 Jul			Sat 10 Jul			Sun 11 Jul		
					6	12	18	0	6	12	18	0	6	12	18	0	6	12	18	0	6	12	18	0	6	12	18	0
1	Mini Shut-down July 1999	05.07.99	07.07.99	5,75d																								
2	Beginn of shut-down 7:00	05.07.99	05.07.99	0d																								
3	Prepare new -x platform	05.07.99	06.07.99	22h																								
4	Improve alignment of MU2 frames	05.07.99	07.07.99	36h																								
5	Prepare modification of MA5-x	07.07.99	07.07.99	2h																								
6	Survey of central platform and magnet	05.07.99	06.07.99	26h																								
7	Work in magnet	05.07.99	07.07.99	5,45d																								
8	Redo cabling within magnet	05.07.99	07.07.99	40h																								
9	Install inner PT1-x	07.07.99	07.07.99	12h																								
10	Work in PC area	05.07.99	07.07.99	4,78d																								
11	Remove 6 shielding blocks	05.07.99	05.07.99	1h																								
12	Transport PC4 -x to hall West	05.07.99	05.07.99	3h																								
13	Move PC4 -x to -x side	05.07.99	05.07.99	2h																								
14	Install PC4 -x	05.07.99	05.07.99	0,2d																								
15	Install and adjust lower rail system	06.07.99	06.07.99	2,5h																								
16	Cabling of PC4 -x	06.07.99	06.07.99	5h																								
17	Align PC4 -x	06.07.99	07.07.99	12h																								
18	Commissioning of PC4 -x	07.07.99	07.07.99	0,5d																								
19	Close shielding	07.07.99	07.07.99	3h																								
20	Work in TC area	05.07.99	07.07.99	4,88d																								
21	Prepare installation of MS14 and MS15 -x	05.07.99	05.07.99	0,7d																								
22	Mount MS14-x on TC1-x cable frame	06.07.99	06.07.99	0,3d																								
23	Cabling and adjusting of MS14 -x	06.07.99	06.07.99	0,5d																								
24	Commissioning of MS14-x	06.07.99	07.07.99	1d																								
25	Mount MS15-x on TC2-x cable fraime (postponed to August)	06.07.99	06.07.99	0,4d																								
26	End of shut-down 24:00	07.07.99	07.07.99	0d																								